

## DE-WATERING HANDOUT PROCEDURE







Construct Dewatering Structure to accommodate anticipated pumping rates. See example below.


Example Pumping rate = 200 g.p.m. Storage volume (c.f.) =  $16 \times 200$  g.p.m. = 3200 c.f. Height of straw bale structure = 3 feet (2 bales stacked) (based on height of bales, not silt fence) Inside dimensions of structure =  $33 \times 33$  feet square

## Notes:

- 1. SILT FENCE ENDS MUST BE WRAPPED TO JOIN TWO SECTIONS.
- 2. Install silt fence 2 inches above top of straw bales, and anchor a minimum of 8 inches straight down.
- 3. SILT FENCE POST STAKING MUST BE 4 FEET OR LESS.
- 4. DEWATERING INTAKE HOSE SUPPORTED AT LEAST  ${f 1}$  FOOT FROM BOTTOM OF TRENCH BEING DEWATERED.
- EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE INSPECTED AND MAINTAINED IN ACCORDANCE WITH THE COMPANY'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN.

For environmental review purposes only.





CONSTRUCT DEWATERING STRUCTURE TO ACCOMMODATE ANTICIPATED PUMPING RATES. SEE EXAMPLE BELOW.

EXAMPLE PUMPING RATE = 200 G.P.M.

STORAGE VOLUME (C.F.) = 16 x 200 G.P.M. = 3200 C.F.

HEIGHT OF STRAW BALE STRUCTURE = 1.5 FEET (1 BALE) (BASED ON HEIGHT OF BALES, NOT SILT FENCE)

Inside dimensions of structure = 46 x 46 feet square

## NOTES:

- 1. SILT FENCE ENDS MUST BE WRAPPED TO JOIN TWO SECTIONS.
- 2. INSTALL SILT FENCE 2 INCHES ABOVE TOP OF STRAW BALE, AND ANCHOR A MINIMUM OF 8 INCHES STRAIGHT DOWN.
- 3. SILT FENCE POST STAKING MUST BE 4 FEET OR LESS.
- 4. Dewatering intake hose supported at least 1 foot from bottom of trench being dewatered.
- 5. USE A FILTER BAG AT THE DISCHARGE HOSE END.
- EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE INSPECTED AND MAINTAINED IN ACCORDANCE WITH THE COMPANY'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN.

For environmental review purposes only.

